



PROJECT: Corn Products Facility

CLIENT: Manville Corporation

LOCATION: Kansas City, Missouri

Manville Corporation is the new name for the John Manville Co. currently in receivership. Manville is an insulating subcontractor which supplies and installs insulation. Manville was the prime insulating contractor to the F.A. Wilhelm Co., construction manager for the modernization of National Starch Co.'s Corn Products Facility in Kansas City, Missouri.

Because of delays and interferences, Manville's anticipated three month project was stretched to some nine months. Instead of working during the summer months, Manville completed its work during difficult winter conditions and because of delays was forced to accelerate to complete its work. Instead of crews of twelve men Manville worked fifty men, ten hour days, seven days per week during the acceleration period.

CCL was retained by Polsinelli, White, Manville's legal counsel, to calculate the value of the lost productivity, acceleration, and delay damages for submission to F.A. Wilhelm. CCL calculated the value of the Manville claim to be \$196,000.